



BRUHAT BANGALORE MAHANAGARA PALIKE


Engineering Department
COMPLETION REPORT

1	Completion Report of the work of :	Improvements and Asphaltting to roads at kondappa layout in chowdeshwari ward no -02 of yelahanka Sub division,		
2	Sanctioned Estimate No. And Date	BBMP/CE/TA/PR/357/2019-20 dt 27-03-2020		
3	Name of the Contractor	M/s SMLP Asphalts Prop. BB Umesh,		
4	Time Stipulated for Completion of work	90 days		
5	Date of Commencement	26-7-2021		
6	Date of Completion:	20-9-2021		
7	Measurment Recorded	90-9-2021		
	M.B No	4932		
	Page No	493194 to 493199		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe.Engineer	RAJANIKANTHA MALLI		
	2) Asst. Engineer	CHANDRAKANTHA RAJU. B.A.		
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
				Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.


ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE


Asst. Executive Engineer
ASST. EXE. ENGINEER
Yelahanka Sub Division
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore